

Completion Report

1	Name of Work	Improvements of CC road from Excel Kalyana Mantapa road, Bharathi theater road Lakshmaiah building road & Amogha hotel side road link to NH 4 road in Dasarahalli Ward No 15		
2	Sanctioned Estimate No. & Date	CE/DZ/TS/ 54 /2018-19, Dt.30.01.2019		
3	Head of Account which is Chargeable	P-1771		
4	Enstrument Order No. & Date	EE/DD/WO/407/19-20, Dt.27.09.2019		
5	Name of Contractor	Manjunath N C		
6a	Time Stipulated for Completion of work	90 days		
b	Delay in execution of work	-		
7	Measurement recorded in MB	4854/19-20		
	Page No	485309-485315/1		
8	check Measurement of the Asst			
	Exe. Eng./ Exe.Eng. On			
9	Name of the Office / Official incharge of the work	Asst.Executive Engineer T.Dasarahalli Sub Division		
10	a) Assistant Engineer	ARCHANA		
	b) Asst. Exe. Engineer	M B Jayakumar		
	Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
	15.00 Lakhs	1516482.00	16482.00	-

- 1) Certified that the above work has been Completed within the stipulated time nited in the
- 2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


ASSISTANT ENGINEER
 Ward No.15


ASSISTANT EXECUTIVE ENGINEER
 T.DASARAHALLI SUB-DIVISION
 BANGLORE


EXECUTIVE ENGINEER
 Bruhat Bengaluru Mahanagara Palike
 Dasarahalli Division, Bengaluru-73